

Portland Avenue Update 8/17/2016

70th to 73rd:

- Electricians will continue installing light bases
- On-going boulevard grading
- Retaining wall work on the east side of Portland Avenue where needed

73rd to 75th:

- Road grading work continuing this week into next
- Yard grading, trail and sidewalk grading prep work to continue into next week
- Electricians will begin installing conduit late this week or early next week
- Curb, sidewalk and driveway apron work to begin late next week or early the week of 8/29/16, dependent on timeframe to complete conduit work

75th to 76th:

- 76th Street crossing closed yesterday 8/16/16 at 7am until the project is completed. 73rd Street crossing is now permanently open
- All water and sanitary sewer work including all services are completed at this time
- Storm sewer work will finish by the end of this week
- Road grading work will begin next week
- Electricians will be installing conduit in this area next week
- Curb, sidewalk and driveway apron work to begin late next week or early the week of 8/29/16, dependent on timeframe to complete conduit work

Project Substantial Completion (open to traffic): Mid to Late September

100% Project Completion: October 15, 2016

(Weather Dependent)